## **Environmental Consultants & Contractors**

## SCS ENGINEERS

September 30, 2020 File No. 23212007.08

Ms. Maria Lammers Ohio EPA Southwest District Office 401 East Fifth Street Dayton, OH 45402-2911 Submitted Electronically

Subject:

St. Bernard Landfill, Blower Shutdown Test Monitoring Report, Weekly Report

Dear Ms. Lammers:

This letter presents the results of sixth week of monitoring for the blower shutdown test. The following activities were performed this week:

• Wednesday, September 30, 2020 – a weekly round of post shutdown monitoring of the compliance probes which had experienced exceedances was performed.

The monitoring form is attached. The combustible gas concentration was below 5 percent at both MP-7E and MP-9. Therefore, the blower shutdown test monitoring will return to a monthly schedule.

Please contact the undersigned if you have any questions.

Sincerely,

Randall C. Mills, P.G. Senior Project Scientist

Kandall C. Mills

**SCS** Engineers

James J. Walsh, P.E. Project Director SCS Engineers

RCM/JJW

cc Jonathan Stuchell, Mayor, Village of St. Bernard Tom Paul, Service Director, Village of St. Bernard Nick Schapman, GHD Chuck DeJonckheere, Hamilton County Health Dept.

## **Compliance Probe Monitoring Form for St. Bernard Landfill**

Date:	09/30/20				Sampler: Randall Mills			
Instrument		GEM 500	00		Weather:	clear, windy		
Calibration Prior to	Sampling	<u>):</u>	Yes		Ambient Air Ter	mperature (°F):		
Calibration Gas:		CH <sub>4</sub> 15%, CO <sub>2</sub> 15%, O <sub>2</sub> 4%			Barometric Pressure (in Hg):		29.84	
Recalibration: No					Relative Humidity (%):		78	
Probe ID	Start Time	Stop Time	Gas Pressure (inches water)	Initial CH₄ (% by Volume)	Sustained CH <sub>4</sub> (% by Volume)	Depth to Water Level (feet below ground surface)	Depth to Top of Screen (feet below ground surface)	Open Screen <sup>#</sup> (feet)
MP-1	Tillie	Tillie	water)	by volume)	(78 by Volume)	Surface)	not known	(ICCI)
MP-7E	8:24	8:25	-0.08	0	0.0	8.62	2	6.6
MP-7H	0.24	0.20	0.00	0	0.0	0.02		0.0
MP-8F								
MP-9	8:29	8:30	-0.01	0	0.4	8.32	2	6.3
MP-16								
MP-17								
Notes:								
140163.								
Signature: Ranke	U C. Mills							

<sup>&</sup>lt;sup>#</sup> A zero or negative value indicates that the probe is watered in.