Environmental Consultants & Contractors

SCS ENGINEERS

October 14, 2025 File No. 23212007.13

Ms. Maria Lammers Ohio EPA Southwest District Office 401 East Fifth Street Dayton, OH 45402-2911 Submitted Electronically

Subject:

St. Bernard Landfill, 2025 Annual Recalibration of CGIs

Dear Ms. Lammers:

This letter presents the results of annual recalibration of Combustible Gas Indicators (CGIs) that are installed in residences adjacent to the closed St. Bernard Landfill in compliance with the approved Explosive Gas Monitoring Plan.

SCS requested access to the five homes that have CGIs from the owners and/or residents by letter and/or by email to schedule the annual calibration of the CGIs for the afternoon of September 11, 2025. Four of the five homes were completed on this date. The calibration for the fifth home was performed on October 9, 2025. The table below presents the dates and times when the calibrations were performed. The calibrations were performed by Randall Mills of SCS. Field notes for each recalibration are summarized in the table below. All the CGIs were calibrated with 10,000 ppm (1 percent by volume) methane calibration gas.

Address (Bank Avenue) & Resident Last Name	Date	Approx. Start Time (p.m.)	CGI in Operation on Arrival	Self-Test Successful	Alarm/Sensor Replacement Required	Calibration Completed (10,000 ppm)
421 Weber	9/11/25	1:10	Yes	Yes	No	Yes
425 Haney	10/9/25	1:35	Yes	Yes	No	Yes
426*	CGI removed in 2024 per resident request.					
429	CGI removed in 2017 per resident request.					
433	CGI removed in 2023 per resident request.					
437 Carson	9/11/25	5:30	Yes	Unknown**	No	Yes, after adjustment
440	CGI removed in 2024 per resident request.					
441 Zeigler	9/11/25	4:45	Yes	Yes	No	Yes
444	The owner of this residence declined the original & subsequent offers to install a CGI.					
448 Thomas	9/11/25	1:32	Yes	Yes	No	Yes

^{*}This residence is located beyond 200 feet from the limits of waste.

A copy of the Continuous Explosive Gas Alarm Report is attached.



^{**}Could not move furniture to access plug.

Maria Lammers October 14, 2025 Page 2

Please contact the undersigned if you have any questions.

Randall C. Mills

Sincerely,

Randall C. Mills, P.G. Senior Project Scientist SCS Engineers James J. Walsh, P.E. Project Director SCS Engineers

RCM/JJW

cc Jonathan Stuchell, Mayor, Village of St. Bernard Mark Wendling, Director of Public Safety and Service, Village of St. Bernard Chuck DeJonckheere, Hamilton County Health Dept.

Attachment A Continuous Explosive Gas Alarm Report



Continuous Explosive Gas Alarm Report Closed St. Bernard Landfill

		Alarm Operational				
Location or address	Date	(Y/N)	Date Last Tested			
421 Bank Avenue	09/11/25	Υ	08/20/24			
425 Bank Avenue	10/09/25	Υ	08/20/24			
437 Bank Avenue	09/11/25	N^1	08/21/24			
441 Bank Avenue	09/11/25	Υ	08/20/24			
448 Bank Avenue	09/11/25	Υ	08/20/24			
1. Alarm was plugged in but needed adjustment to calibrate.						

	Kandall	C mills
Signature:	Cananc	

Date of inspection: <u>09/11/25 & 10/09/25</u>